

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/6/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/16/2024

Final Completion: 8/15/2024

The report is for the week of: Monday, 1/29/2024 thru Sunday, 2/4/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 98 LF of 8" gravity main from station 1043+40 to 1042+42 on Appalachee Trl.

Tuesday- Installed 126 LF of 8" gravity main from station 1042+42 to 1041+16 on Appalachee Trl.

Wednesday- Installed laterals to right of way at stations 1045+14 and 1043+85 on Appalachee Trl.

Thursday- Installed 76 lf of 8" gravity main from station 1041+16 to 1040+40 on Appalachee Trl.

Friday- Installed 56 lf 4" pvc at station 1044+66 on Appalachee Trl.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|----------------|------------------------|-----|
| Percent Project Complete: | 19% | Time Remaining (%): | 44% |
| Invoiced to Date: | \$1,019,563.24 | Weather days to date: | 5 |
| Original Contract Amount: | \$6,377,639.99 | | |
| Change Order Amount Approved: | | Holiday days granted: | 15 |
| | | Actual Days: | 188 |
| Remaining: | \$5,358,076.75 | Days used with deduct: | 168 |
| Days to Substantial Completion: | 300 | Remaining to SC: | 132 |
| Days to Final Completion: | 360 | Remaining to FC: | 192 |

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)





☼ 8° N (T) • 30.774535, -85.166967 ±8 m ▲ 19m

CONTRACTOR - QUALITY CONTROL EARTHWORK RECORDS SYSTEM
Earthwork Density Report

FINANCIAL PROJECT NUMBER: _____
CONST. TYPE: _____

STATION: _____ TO: _____


| LOT # | TA | Date | TIN | Gauge SN | Std. Density | Proctor | Station | Offset | Lift # | Test | Soil Density | Wet | % | Dry | % | Max. | Disp. |
|----------|----|---------|-----|----------|--------------|------------|---------------|--------|--------|-------|--------------|---------|--------|---------|---------|---------|--------|
| | E | | | | Mst. Count | Sample # | | | | Depth | Mst. Count | Density | Moist. | Density | Density | Density | Status |
| 12-14-24 | | 1-14-24 | | | | 119.6/11.7 | Station 10409 | | 1st | 2.5' | | 123.8 | 4.2 | 118.3 | 98.9 | | |
| 1-17-24 | | 1-17-24 | | | | 119.6/11.7 | Station 10410 | | 2nd | 2.5' | | 123.5 | 3.4 | 123.1 | 102.9 | | |
| 1-17-24 | | 1-17-24 | | | | 119.6/11.7 | Station 10411 | | 3rd | 2.5' | | 123.3 | 5.2 | 123.1 | 101.2 | | |
| 1-24-24 | | 1-24-24 | | | | 119.6/11.7 | Station 10412 | | 4th | 2.5' | | 124.7 | 5.2 | 120.4 | 100.7 | | |
| 1-24-24 | | 1-24-24 | | | | 119.6/11.7 | Station 10413 | | 5th | 2.5' | | 124.7 | 5.3 | 118.4 | 99.0 | | |
| 1-24-24 | | 1-24-24 | | | | 119.6/11.7 | Station 10414 | | 6th | 2.5' | | 127.3 | 8.5 | 117.3 | 98.1 | | |
| | | | | | | | Station 10415 | | 7th | 2.5' | | 127.7 | 8.4 | 117.8 | 98.5 | | |

NOTES:

Indian springs phase 2B
sewer

Density test

29 Jan 2024, 11:41:57 AM




☼ 117° E (T) • 30.774834, -85.166647 ±8 m ▲ 20m



Indian springs phase 2B
sewer

Set lateral for station
1045+14

31 Jan 2024, 10:55:44 AM



Compacting

Indian springs phase 2B
sewer
01 Feb 2024, 11:21:58 AM



Lateral for 1044+66

Indian springs phase 2B
sewer
02 Feb 2024, 10:29:41 AM