

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/21/2024



For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 6/17/2024

Final Completion: 8/16/2024

The report is for the week of: Monday, 2/12/2024 thru Sunday, 2/18/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day given.

Tuesday- Removed asphalt from open trench construction area.

Wednesday- Installed manhole 1037 and 112 lf of 8" gravity main from station 1037+72 to 1036+60 on Appalachee Trl.

Thursday- Installed manhole 1035 and 100 lf of 8" gravity main from station 1036+60 to 1035+60 on Appalachee Trl.

Friday- Installed 4" of limerock base above trench preparing for full depth reclamation on Appalachee Trl.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	21%	Time Remaining (%):	40%
Invoiced to Date:	\$1,019,563.24	Weather days to date:	6
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	202
Remaining:	\$5,358,076.75	Days used with deduct:	181
Days to Substantial Completion:	300	Remaining to SC:	119
Days to Final Completion:	360	Remaining to FC:	179

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☼ 62° NE (T) • 30.772829, -85.166927 ±6 m ▲ 19m

Indian springs phase 2B
sewer

MH 1037

14 Feb 2024, 10:50:35 AM

☼ 17° N (T) • 30.772677, -85.166742 ±10 m ▲ 19m



Indian springs phase 2B
sewer

Density test

14 Feb 2024, 2:23:44 PM

FLORIDA DEPARTMENT OF TRANSPORTATION
FORM 7A

SE S SW W

120 150 180 210 240 270

CONTRACTOR - QUALITY CONTROL EARTHWORK RECORDS

Ear Density Report

FINANCIAL PROJECT NUMBER: ROADWAY NAME: P. 240 OF 270

M/L OR SHOULDER:

CONST. TYPE: STATION TO

LOT #	R	F	Date	TIN	Gauge SN	Std. Density	Proctor	Test	Station	Offset	Lift #	Test	Soil Density	Wet	Moist	Density	% Ma	Disp.	Status
			12-14-23																
			12-14-23				119.6/11.7		Manhole 1030		2nd			127.3	3.4	123.1	102.9		
			1-17-24				119.6/11.7		Station 1047+60					127.3	5.2	123.1	101.2		
			1-17-24				119.6/11.7		Station 1047+60					124.7	5.2	120.4	100.7		
			1-17-24				119.6/11.7		Station 1047+60					124.7	5.3	118.4	99.0		
			1-24-24				119.6/16.7		Station 1040		2nd			127.3	8.5	117.3	98.1		
			1-24-24				119.6/11.7		Station 1045		2nd			127.7	8.9	117.8	98.5		
			2-6-24				119.6/11.7		Manhole 1040		1st			127.4	6.5	119.8	100.2		
			2-6-24				119.6/11.7		Manhole 1040		2nd			123.8	4.3	118.6	98.2		
			2-6-24				119.6/11.7		Manhole 1040		3rd			118.8	2.4	116.0	97.0		
			2-14-24				119.6/11.7		Station 1037		1st			122.8	4.8	117.2	98.0		
			2-14-24				119.6/11.7		Station 1037		2nd			128.6	5.2	122.2	102.2		

NOTES:

Indian springs phase 2B
sewer

Density test

14 Feb 2024, 2:29:35 PM

83° E (T) • 30.772363, -85.166906 ±6 m ▲ 19m



Indian springs phase 2B
sewer

MH 1035

15 Feb 2024, 10:54:56 AM

