

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/22/2022
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 7/27/2023 Final Completion: 8/26/2023

The report is for the week of: Monday, 11/14/2022 thru Sunday, 11/20/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractor's option.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** No work. Contractor's option.
- Thursday-** Dressed disturbed area above pipe trench and prepped for erosion control. (Southeastern Surveying- Installing stationing through out project)
- Friday-** Dressed disturbed area above pipe trench and prepped for erosion control. (Southeastern Surveying- Installing stationing through out project)
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	1%	Time Remaining (%):	83%
Invoiced to Date:	\$0.00	Weather days to date:	3
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	0
Change Order Amount Approved:		Actual Days:	55
Remaining:	\$5,347,467.37	Days used with deduct:	52
Days to Substantial Completion:	300	Remaining to SC:	248
Days to Final Completion:	330	Remaining to FC:	278

* Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Dressing area for erosion control



Dressing area for erosion control



Dressing area for erosion control



Dressing area for erosion control