

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/29/2022
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/1/2023 Final Completion: 8/31/2023

The report is for the week of: Monday, 11/21/2022 thru Sunday, 11/27/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Dressed and seeded over pipe trench.

Tuesday- Dressed and seeded over pipe trench.

Wednesday- No work. Holiday.

Thursday- No work. Holiday.

Friday- No work. Holiday.

Saturday- No work. Holiday.

Sunday- No work. Holiday.

Engineer's remarks/Pending issues:

Percent Project Complete:	1%	Time Remaining (%):	82%
Invoiced to Date:	\$0.00	Weather days to date:	3
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	5
Change Order Amount Approved:		Actual Days:	62
Remaining:	\$5,347,467.37	Days used with deduct:	54
Days to Substantial Completion:	300	Remaining to SC:	246
Days to Final Completion:	330	Remaining to FC:	276

*Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Dressing area for erosion control



Dressing area for erosion control



Dressing area for erosion control



Dressing area for erosion control