

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/12/2022

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/2/2023 Final Completion: 9/1/2023

The report is for the week of: Monday, 11/28/2022 thru Sunday, 12/4/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 260 LF of 10" force main from Sta 216+25 to 218+85 on Blue Springs Road

**Tuesday-** Installed sediment barrier from Sta 217+19 to 218+30 on Blue Springs Road

**Wednesday-** No work due to rain. Rain day granted

**Thursday-** Provided erosion control to areas disturbed previously.

**Friday-** Installed 220 LF of 10" force main from Sta 216+25 to 218+85 on Blue Springs Road

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	2%	Time Remaining (%):	80%
Invoiced to Date:	\$0.00	Weather days to date:	4
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	5
Change Order Amount Approved:		Actual Days:	69
Remaining:	\$5,347,467.37	Days used with deduct:	60
Days to Substantial Completion:	300	Remaining to SC:	240
Days to Final Completion:	330	Remaining to FC:	270

\*Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Installing force main



Installing force main



Backfilling Trench



Dressing area for erosion control