

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/28/2022  
For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233  
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/4/2022 Final Completion: 7/4/2022

The report is for the week of: Monday, 11/21/2022 thru Sunday, 11/27/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Reconstructed concrete collar around MH 1009, touched up manhole inverts throughout the project, and worked on lift station to prepare for start up.
- Tuesday-** Dressed L/T and R/T shoulders of road from Sta 1003+52 to 1017+00.
- Wednesday-** No work. Holiday.
- Thursday-** No work. Holiday.
- Friday-** No work. Holiday.
- Saturday-** No work. Holiday.
- Sunday-** No work. Holiday.

Engineer's remarks/Pending issues:

Percent Project Complete:	70%	Time Remaining (%):	-59%
Invoiced to Date:	\$1,793,984.89	Weather days to date:	26
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	15
Change Order Amount Approved:	-\$70,779.80	Actual Days:	517
Remaining:	\$1,257,738.36	Days used with deduct:	476
Days to Substantial Completion:	300	Remaining to SC:	-176
Days to Final Completion:	330	Remaining to FC:	-146

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

☉ 273°W (T) ● 30.765541°N, 85.173290°W ±32ft ▲ 111ft



Preparing lift station for start up.