

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/12/2022

For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/5/2022 Final Completion: 7/5/2022

The report is for the week of: Monday, 11/28/2022 thru Sunday, 12/4/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Dressed disturbed areas on Shawnee Trl.
- Tuesday-** Cleaned construction site.
- Wednesday-** No work due to rain.
- Thursday-** Cleaned construction site.
- Friday-** (Southeastern Surveying- Surveyed manhole inverts.)
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	70%	Time Remaining (%):	-61%
Invoiced to Date:	\$1,793,984.89	Weather days to date:	27
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	15
Change Order Amount Approved:	-\$70,779.80	Actual Days:	524
Remaining:	\$1,257,738.36	Days used with deduct:	482
Days to Substantial Completion:	300	Remaining to SC:	-182
Days to Final Completion:	330	Remaining to FC:	-152

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)