

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/12/2022

For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/4/2022 Final Completion: 7/4/2022

The report is for the week of: Monday, 12/5/2022 thru Sunday, 12/11/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Grouted manholes throughout the project. (Palmer Electric- Installed disconnect, control panel, and float wiring for grinder stations.)

Tuesday- Removed failed base on Appalachee Trl. (Palmer Electric- Installed disconnect, control panel, and float wiring for grinder stations.)

Wednesday- Dressed shoulders.(Palmer Electric- Installed electrical wiring for disconnects)

Thursday- Grouted manholes throughout project.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	78%	Time Remaining (%):	-63%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	26
Original Contract Amount:	\$3,122,503.05		
Change Order Amount Approved:	-\$70,779.80	Holiday days granted:	15
		Actual Days:	531
Remaining:	\$796,917.45	Days used with deduct:	490
Days to Substantial Completion:	300	Remaining to SC:	-190
Days to Final Completion:	330	Remaining to FC:	-160

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Preparing grinder station for start up.



Running wires from grinder pump to control box.