

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/3/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/13/2023 Final Completion: 9/12/2023

The report is for the week of: Monday, 12/28/2022 thru Sunday, 1/3/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday day granted.

Tuesday- No work due to holiday. Holiday day granted.

Wednesday- No work due to holiday. Holiday day granted.

Thursday- No work due to holiday. Holiday day granted.

Friday- No work due to holiday. Holiday day granted.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	3%	Time Remaining (%):	74%
Invoiced to Date:	\$0.00	Weather days to date:	5
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	99
Remaining:	\$5,347,467.37	Days used with deduct:	79
Days to Substantial Completion:	300	Remaining to SC:	221
Days to Final Completion:	330	Remaining to FC:	251

* Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)