

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/19/2022

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/2/2023

Final Completion: 9/1/2023

The report is for the week of: Monday, 12/12/2022

thru Sunday, 12/18/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Constructed 10" force main from Sta. 223+00 to Sta. 225+00. (Cinch- Fused pipe for directional bore throughout project.)

**Tuesday-** Constructed 10" force main from Sta. 225+00 to Sta. 226+40.

**Wednesday-** Dressed shoulders and provided erosion control to areas disturbed previously. (Cinch- Fused pipe for directional bore operation.)

**Thursday-** Dressed shoulders and provided erosion control to areas disturbed previously. (Cinch- Fused pipe for directional bore operation.)

**Friday-** (Cinch- Fused pipe for directional bore operation.)

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	2%	Time Remaining (%):	75%
Invoiced to Date:	\$0.00	Weather days to date:	4
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	5
Change Order Amount Approved:		Actual Days:	83
Remaining:	\$5,347,467.37	Days used with deduct:	74
Days to Substantial Completion:	300	Remaining to SC:	226
Days to Final Completion:	330	Remaining to FC:	256

\*Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Excavating for pipe construction



Fusing 10" force main



Backfilling Trench



Dressing area for erosion control