

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/3/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/6/2023 Final Completion: 9/5/2023

The report is for the week of: Monday, 12/19/2022 thru Sunday, 12/25/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractor's option.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** Constructed 300 lf 10" force main from Sta. 230+34 to Sta. 233+34.
- Thursday-** Dressed shoulders and provided erosion control to areas disturbed previously.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	3%	Time Remaining (%):	74%
Invoiced to Date:	\$0.00	Weather days to date:	5
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	8
Change Order Amount Approved:		Actual Days:	90
Remaining:	\$5,347,467.37	Days used with deduct:	77
Days to Substantial Completion:	300	Remaining to SC:	223
Days to Final Completion:	330	Remaining to FC:	253

*Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



Excavating for pipe construction



Installing 10" force main



Fusing 10" force main



Installing erosion control