

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 1/9/2023  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/14/2023 Final Completion: 9/13/2023

The report is for the week of: Monday, 1/2/2023 thru Sunday, 1/8/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** Installed 180 LF of 10" PVC force main from Sta 233+34 to 235+14 on Blue Springs Road.
- Wednesday-** Installed 240 LF silt fence from Sta 232+85 to 235+14 on Blue Springs Road.
- Thursday-** Installed 240 LF of 10" PVC force main from Sta 235+14 to 237+54 on Blue Springs Road.
- Friday-** Dressed area disturbed from Sta 233+34 to 237+54 on Blue Springs Road.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	4%	Time Remaining (%):	72%
Invoiced to Date:	\$0.00	Weather days to date:	5
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	16
Change Order Amount Approved:		Actual Days:	104
Remaining:	\$5,347,467.37	Days used with deduct:	83
Days to Substantial Completion:	300	Remaining to SC:	217
Days to Final Completion:	330	Remaining to FC:	247

\*Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

