

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/3/2023  
For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233  
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/8/2022 Final Completion: 7/8/2022

The report is for the week of: Monday, 12/19/2022 thru Sunday, 12/25/2022

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractor's option.
- Tuesday-** No work. Contractor's option.
- Wednesday-** No work. Contractor's option.
- Thursday-** No work. Contractor's option.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	78%	Time Remaining (%):	-67%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	27
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	18
Change Order Amount Approved:	-\$70,779.80	Actual Days:	545
Remaining:	\$796,917.45	Days used with deduct:	500
Days to Substantial Completion:	300	Remaining to SC:	-200
Days to Final Completion:	330	Remaining to FC:	-170

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)