

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/26/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering
Notice to Proceed: 6/28/2021



Inspector: Jake Edenfield (850) 718-7233

Award Date: 2/23/2021

Substantial Completion: 6/16/2022

Final Completion: 7/16/2022

The report is for the week of: Monday, 1/16/2023

thru Sunday, 1/22/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Cleaned construction area. (Pump & Process- Changed control panel door. Installed generator plug)

Tuesday- (Pump & Process- Performed lift station startup)

Wednesday- Placed sod on Appalachee Trail.

Thursday- No work. Contractor's option.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-73%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	27
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	573
Remaining:	\$796,917.45	Days used with deduct:	520
Days to Substantial Completion:	300	Remaining to SC:	-220
Days to Final Completion:	330	Remaining to FC:	-190

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

