

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/31/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering
Notice to Proceed: 6/28/2021



Award Date: 2/23/2021

Substantial Completion: 6/17/2022

Final Completion: 7/17/2022

The report is for the week of: Monday, 1/23/2023

thru Sunday, 1/29/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- Directional bored 2 on lot services 2783 Jackson Bluff and 5103 Menewa Trl.

Wednesday- Rain day granted. Contractor responded to Applachee trail flooding.

Thursday- Placed sod on Appalachee Trail.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-75%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	28
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	580
Remaining:	\$796,917.45	Days used with deduct:	526
Days to Substantial Completion:	300	Remaining to SC:	-226
Days to Final Completion:	330	Remaining to FC:	-196

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

