

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 2/16/2023  
For Project: **Indian Springs Subdivision- Phase 2A Sewer  
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell, Engineering  
Notice to Proceed: 6/28/2021



Award Date: 2/23/2021

Substantial Completion: 6/18/2022 Final Completion: 7/18/2022

The report is for the week of: Monday, 2/6/2023 thru Sunday, 2/12/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Dressed shoulder for sod on Appalachee Trl and Woodgate way.

**Tuesday-** Dressed shoulder and placed sod on Appalachee Trl and Woodgate way.

**Wednesday-** Dressed shoulder and placed sod on Appalachee Trl and Woodgate way.

**Thursday-** Dressed shoulder and placed sod on Appalachee Trl and Woodgate way.

**Friday-** No work due to rain. Rain day granted.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	82%	Time Remaining (%):	-80%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	29
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	594
Remaining:	\$796,917.45	Days used with deduct:	539
Days to Substantial Completion:	300	Remaining to SC:	-239
Days to Final Completion:	330	Remaining to FC:	-209

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

