

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 2/27/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/16/2023 Final Completion: 9/15/2023

The report is for the week of: Monday, 2/20/2023 thru Sunday, 2/26/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work. Contractor's option.

**Tuesday-** Install 62 LF of 10" PVC force main from Sta 228+98 to Sta 229+60 and made connection to previously installed trenchless pipe on Blue Springs Rd.

**Wednesday-** Install 29 LF of 10" PVC force main from Sta 230+05 to Sta 230+34 and made connection to previously installed trenchless pipe on Blue Springs Rd.

**Thursday-** Contractor assembled fittings preparing for installation

**Friday-** Contractor assembled fittings preparing for installation

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	12%	Time Remaining (%):	57%
Invoiced to Date:	\$899,673.01	Weather days to date:	6
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	153
Remaining:	\$4,447,794.36	Days used with deduct:	130
Days to Substantial Completion:	300	Remaining to SC:	170
Days to Final Completion:	330	Remaining to FC:	200

\* Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



