

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/15/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/16/2023 Final Completion: 9/15/2023

The report is for the week of: Monday, 3/6/2023 thru Sunday, 3/12/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- No work. Contractor's option.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|------------------|------------------------|-----|
| Percent Project Complete: | 12% | Time Remaining (%): | 52% |
| Invoiced to Date: | \$899,673.01 | Weather days to date: | 6 |
| Original Contract Amount: | \$5,347,467.37 * | Holiday days granted: | 17 |
| Change Order Amount Approved: | | Actual Days: | 167 |
| Remaining: | \$4,447,794.36 | Days used with deduct: | 144 |
| Days to Substantial Completion: | 300 | Remaining to SC: | 156 |
| Days to Final Completion: | 330 | Remaining to FC: | 186 |

* Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)