

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 2/22/2023

For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/19/2022 Final Completion: 7/19/2022

The report is for the week of: Monday, 2/13/2023 thru Sunday, 2/19/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Dressed shoulder for sod on Appalachee Trl, Shawnee Trl, and Woodgate way.

Tuesday- Dressed shoulder for sod on Appalachee Trl, Shawnee Trl, and Woodgate way.

Wednesday- Dressed shoulder for sod on Appalachee Trl, Shawnee Trl, and Woodgate way.

Thursday- Dressed shoulder for sod on Appalachee Trl, Shawnee Trl, and Woodgate way.

Friday- No work due to rain. Rain day granted.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete: | 82% | Time Remaining (%): | -82% |
| Invoiced to Date: | \$2,254,805.80 | Weather days to date: | 30 |
| Original Contract Amount: | \$3,122,503.05 | Holiday days granted: | 26 |
| Change Order Amount Approved: | -\$70,779.80 | Actual Days: | 601 |
| Remaining: | \$796,917.45 | Days used with deduct: | 545 |
| Days to Substantial Completion: | 300 | Remaining to SC: | -245 |
| Days to Final Completion: | 330 | Remaining to FC: | -215 |

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

