

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/28/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/19/2022 Final Completion: 7/19/2022

The report is for the week of: Monday, 2/20/2023 thru Sunday, 2/26/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- Installed 4" isolation valve on lift station.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	83%	Time Remaining (%):	-84%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	30
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	608
Remaining:	\$796,917.45	Days used with deduct:	552
Days to Substantial Completion:	300	Remaining to SC:	-252
Days to Final Completion:	330	Remaining to FC:	-222

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

