

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 3/23/2023

For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/20/2022 Final Completion: 7/20/2022

The report is for the week of: Monday, 3/13/2023 thru Sunday, 3/19/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Connected on lot services at 2806 and 2802 Jackson Bluff. Laid sod on Seminole Dr. and Shawnee Trl.

Wednesday- Connected on lot services and abandoned septic tank at 2794 Seminole Dr. Laid sod on Seminole Dr. and Shawnee Trl.

Thursday- Connected on lot services 2776 Seminole Dr and 2816 Jackson Bluff and abandoned septic tank at 2776 Seminole Dr.

Friday- Connected on lot services 2816 and 2771 Seminole Dr and 2816 Jackson Bluff and abandoned septic tank at 2771 Seminole Dr.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	86%	Time Remaining (%):	-91%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	31
Original Contract Amount:	\$3,122,503.05		
Change Order Amount Approved:	-\$70,779.80	Holiday days granted:	26
		Actual Days:	629
Remaining:	\$796,917.45	Days used with deduct:	572
Days to Substantial Completion:	300	Remaining to SC:	-272
Days to Final Completion:	330	Remaining to FC:	-242

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

