

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 3/28/2023  
For Project: **Indian Springs Subdivision- Phase 2A Sewer  
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell, Engineering  
Notice to Proceed: 6/28/2021



Inspector: Jake Edenfield (850) 718-7233

Award Date: 2/23/2021

Substantial Completion: 6/20/2022

Final Completion: 7/20/2022

The report is for the week of: Monday, 3/20/2023

thru Sunday, 3/26/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Connected on lot services at 2816 Jackson Bluff, 2772, 2764, and 2760 Seminole Dr. Installed combo valves at right of way for hybrid connections.
- Tuesday-** Connected on lot services at 2798 Jackson Bluff, 2756 and 2771 Seminole Dr. Installed combo valves at right of way for hybrid connections.
- Wednesday-** Connected on lot services at 2755 and 2767 Appalachee Trl, and 2767 Menawa Trl. Installed combo valves at right of way for hybrid connections.
- Thursday-** Connected on lot services at 2763 Jackson Bluff.
- Friday-** Graded areas disturbed at 2763 Jackson Bluff.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	87%	Time Remaining (%):	-93%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	31
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	636
Remaining:	\$796,917.45	Days used with deduct:	579
Days to Substantial Completion:	300	Remaining to SC:	-279
Days to Final Completion:	330	Remaining to FC:	-249

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

