

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 4/21/2023  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/17/2023 Final Completion: 9/16/2023

The report is for the week of: Monday, 4/10/2023 thru Sunday, 4/16/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 200 LF of 10" PVC force main from Sta 60+48 to 62+48. (Cinch - Fused pipe and pushed directional bore at 64+20 to 65+20.)
- Tuesday-** Installed 320 LF of 10" PVC force main from Sta 57+28 to 60+48. (Cinch - Fused pipe and reamed directional bore at 64+20 to 65+20.)
- Wednesday-** Placed temporary erosion control (seed and mulch).
- Thursday-** Cleared & grubbed lift station area.
- Friday-** No work due to rain. Rain day granted.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	41%
Invoiced to Date:	\$1,243,185.35	Weather days to date:	7
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	202
Remaining:	\$4,104,282.02	Days used with deduct:	178
Days to Substantial Completion:	300	Remaining to SC:	122
Days to Final Completion:	330	Remaining to FC:	152

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

