

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 4/5/2023  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/17/2023 Final Completion: 9/16/2023

The report is for the week of: Monday, 3/27/2023 thru Sunday, 4/2/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** (Cinch-Fused 10" FPVC.)
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** (Cinch-Fused 10" FPVC.)
- Thursday-** Placed temporary erosion control (seed & mulch) on areas previously disturbed. (Cinch-Performed directional bore (pulling pipe) Sta. 26+80 to 39+60.)
- Friday-** Placed temporary erosion control (seed & mulch) on areas previously disturbed. (Cinch-Performed directional bore (pulling pipe) Sta. 26+80 to 39+60.)
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	18%	Time Remaining (%):	45%
Invoiced to Date:	\$1,150,713.95	Weather days to date:	7
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	188
Remaining:	\$4,196,753.42	Days used with deduct:	164
Days to Substantial Completion:	300	Remaining to SC:	136
Days to Final Completion:	330	Remaining to FC:	166

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

