

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/2/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/17/2023 Final Completion: 9/16/2023

The report is for the week of: Monday, 4/24/2023 thru Sunday, 4/30/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 200 LF of 10" PVC force main from Sta 45+68 to 47+68.

Tuesday- Installed 240 LF of 10" PVC force main from Sta 43+28 to 45+68.

Wednesday- Installed 285 LF of 10" PVC force main from Sta 39+33 to 42+18

Thursday- Placed temporary erosion control throughout the project.

Friday- Installed 110 LF of 10" PVC force main from Sta 42+18 to 43+28.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	29%	Time Remaining (%):	36%
Invoiced to Date:	\$1,243,185.35	Weather days to date:	7
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	216
Remaining:	\$4,104,282.02	Days used with deduct:	192
Days to Substantial Completion:	300	Remaining to SC:	108
Days to Final Completion:	330	Remaining to FC:	138

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

