

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 4/14/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/16/2023 Final Completion: 9/15/2023

The report is for the week of: Monday, 4/3/2023 thru Sunday, 4/9/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- Installed 140 LF of 10" PVC force main from Sta 66+20 to 67+60. (Cinch - Cleaned construction area.)

Thursday- Installed 60 LF and 140LF of 10" PVC force main from Sta 66+20 to 67+60 and 62+48 to 63+88.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	25%	Time Remaining (%):	43%
Invoiced to Date:	\$1,243,185.35	Weather days to date:	6
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	195
Remaining:	\$4,104,282.02	Days used with deduct:	172
Days to Substantial Completion:	300	Remaining to SC:	128
Days to Final Completion:	330	Remaining to FC:	158

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

