

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/24/2023
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/17/2023 Final Completion: 9/16/2023

The report is for the week of: Monday, 5/15/2023 thru Sunday, 5/21/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Prepped road for gravity main installation.
- Tuesday-** Installed 14 LF of 8" gravity main from manhole 241A to 241.
- Wednesday-** Installed manhole 241.
- Thursday-** Rough graded lift station area.
- Friday-** Rough graded lift station area.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	29%
Invoiced to Date:	\$1,243,185.35	Weather days to date:	7
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	237
Remaining:	\$4,104,282.02	Days used with deduct:	213
Days to Substantial Completion:	300	Remaining to SC:	87
Days to Final Completion:	330	Remaining to FC:	117

*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

