

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/21/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/20/2022 Final Completion: 7/20/2022

The report is for the week of: Monday, 4/10/2023 thru Sunday, 4/16/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Connected on lot service at 5133 and 5144 Menawa Trl.
- Tuesday-** Abandoned septic tanks at 2806 Jackson Bluff, 2760 and 2754 Seminole Dr.
- Wednesday-** Abandoned septic tanks at 2816, 2820 Jackson Bluff, 2760 ,2756 Seminole Dr., 2755, 2763 Appalachee Trl and 5143 Shawnee Trl.
- Thursday-** Abandoned septic tanks at 2772, 2775 Seminole Dr., 2769, 2772 Appalachee Trl and 5133 Menawa Trl.
- Friday-** No work. Contractor's option.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	88%	Time Remaining (%):	-100%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	31
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	657
Remaining:	\$668,335.56	Days used with deduct:	600
Days to Substantial Completion:	300	Remaining to SC:	-300
Days to Final Completion:	330	Remaining to FC:	-270

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

