

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/5/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/20/2022 Final Completion: 7/20/2022

The report is for the week of: Monday, 3/27/2023 thru Sunday, 4/2/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed combo valves at right of way for hybrid connections. Abandoned septic tank at 2802 Jackson Bluff. Installed sod for shoulder treatment.
- Tuesday-** Installed sod on lot at areas previously disturbed.
- Wednesday-** Installed sod on lot at areas previously disturbed.
- Thursday-** Prepared lateral concrete pad to pour.
- Friday-** Prepared grinder stations for startup.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	87%	Time Remaining (%):	-95%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	31
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	643
Remaining:	\$668,335.56	Days used with deduct:	586
Days to Substantial Completion:	300	Remaining to SC:	-286
Days to Final Completion:	330	Remaining to FC:	-256

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

