

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/2/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/22/2022 Final Completion: 7/22/2022

The report is for the week of: Monday, 4/24/2023 thru Sunday, 4/30/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Located and prepared septic tanks for abandonment.

Tuesday- Laid sod at areas previously disturbed.

Wednesday- Abandoned septic tank at 2780 Seminole Dr and 5150 Menawa Dr. Laid sod on areas previously disturbed.

Thursday- Abandoned septic tank at 5154 Menawa Dr. Laid sod on areas previously disturbed. Rain at 11:30 am. More than 50% day production effected. Rain day granted.

Friday- No work due to excessive rain the day prior. Rain day Granted.


Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	87%	Time Remaining (%):	-104%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	33
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	671
Remaining:	\$668,335.56	Days used with deduct:	612
Days to Substantial Completion:	300	Remaining to SC:	-312
Days to Final Completion:	330	Remaining to FC:	-282

Completed on lot connection: 31
 Completed septic tank abandonment: 29

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)

