

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/14/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer
NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/20/2022 Final Completion: 7/20/2022

The report is for the week of: Monday, 4/3/2023 thru Sunday, 4/9/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Abandoned septic tank at 2764 Seminole Dr. Connected on lot service at 5143 Shawnee Trl.

Tuesday- Connected on lot service at 5143 and 5130 Shawnee Trl.

Wednesday- Connected on lot service at 5138 and 2763 Shawnee Trl.

Thursday- Connected on lot service at 5139 Shawnee Tr, 2769 and 2772 Apalachee Trl.

Friday- Connected on lot service at 5136 and 5140 Menawa Trl.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	87%	Time Remaining (%):	-98%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	31
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	650
Remaining:	\$668,335.56	Days used with deduct:	593
Days to Substantial Completion:	300	Remaining to SC:	-293
Days to Final Completion:	330	Remaining to FC:	-263

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

