

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 5/23/2023  
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233  
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/22/2022 Final Completion: 7/22/2022

The report is for the week of: Monday, 5/15/2023 thru Sunday, 5/21/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Formed and poured concrete pads for cleanouts.
- Tuesday-** Formed and poured concrete pads for cleanouts. Placed 4" gravity on lot at 5141 Menewa Trl.
- Wednesday-** No work.
- Thursday-** Connected on lot service and abandoned septic tank at 5141 Menewa Trl.
- Friday-** Reconstructed gravity lateral to allow for gravity flow from residence.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	89%	Time Remaining (%):	-111%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	33
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	692
Remaining:	\$668,335.56	Days used with deduct:	633
Days to Substantial Completion:	300	Remaining to SC:	-333
Days to Final Completion:	330	Remaining to FC:	-303

Completed on lot connection: 32  
 Completed septic tank abandonment: 32

Approved:   
 Eric Worrell, PE, Project Administrator  
 (850-526-2040)

