

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/11/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/22/2022 Final Completion: 7/22/2022

The report is for the week of: Monday, 5/1/2023 thru Sunday, 5/7/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Abandoned septic tank at 5144 Menawa Dr.
- Tuesday-** Made on lot connection and abandoned septic tank at 5154 Woodgate way and 2778 Appalachee Trl.
- Wednesday-** Laid sod on areas previously disturbed.
- Thursday-** Laid sod on areas previously disturbed.
- Friday-** Laid sod on areas previously disturbed. Performed grinder station start up testing at 2825 Jackson Bluff.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	88%	Time Remaining (%):	-106%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	33
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	678
Remaining:	\$668,335.56	Days used with deduct:	619
Days to Substantial Completion:	300	Remaining to SC:	-319
Days to Final Completion:	330	Remaining to FC:	-289

Completed on lot connection: 32
 Completed septic tank abandonment: 32

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)

