CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/30/2023

For Project: Blue Springs Road Sewer Extensions Phase 1

NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 8/17/2023 Final Completion: 9/16/2023

The report is for the week of: Monday, 5/22/2023 thru Sunday, 5/28/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 14 LF of 8" PVC gravity main.

Tuesday- Installed, compacted and clipped road base.

Wednesday- Removed unsuitable material and replaced with dry material.

Thursday- Removed unsuitable backfill material.

Friday- Removed unsuitable backfill material.

Saturday- Replaced unsuitable material with dryer material and graded surface back to orginial elevation.

Sunday- Monitored area of roadway construction to ensure roadway conditions remaimed suitable for traffic

Engineer's remarks/Pending issues:

Percent Project Complete: 31% Time Remaining (%): 27%

Invoiced to Date: \$1,243,185.35 Weather days to date: 7

Original Contract Amount: \$5,347,467.37 *

Change Order Amount Approved: Holiday days granted: 17

Actual Days: 244

Alday-Howell

ENGINEERING, INC.

Remaining: \$4,104,282.02 Days used with deduct: 220

Days to Substantial Completion: 300 Remaining to SC: 80

Days to Final Completion: 330 Remaining to FC: 110

Approved: Eric Worrell, PE, Project Administrator (850-526-2040)

^{*}Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.



