

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/23/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/18/2023 Final Completion: 9/17/2023

The report is for the week of: Monday, 6/12/2023 thru Sunday, 6/18/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 28 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 240+60 to 240+88.

Tuesday- Installed 42 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 240+18 to 240+60.

Wednesday- Installed 84 LF PVC 8" gravity main from Sta 239+66 to 240+18.

Thursday- Installed 98 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 238+68 to 239+66.

Friday- Installed 28 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 238+40 to 238+68.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	20%
Invoiced to Date:	\$1,243,185.35	Weather days to date:	7
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	18
Change Order Amount Approved:		Actual Days:	265
Remaining:	\$4,104,282.02	Days used with deduct:	240
Days to Substantial Completion:	300	Remaining to SC:	60
Days to Final Completion:	330	Remaining to FC:	90

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

