

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/30/2023



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 8/20/2023

Final Completion: 9/19/2023

The report is for the week of: Monday, 6/19/2023

thru Sunday, 6/25/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted

Tuesday- Installed 88 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 237+20 to 238+08.

Wednesday- Installed 32 LF PVC 8" gravity main and stubbed out 2-4" lateral from Sta 236+88 to 237+20

Thursday- Installed 100 LF PVC 8" gravity main and stubbed out 1-4" lateral from Sta 235+88 to 236+88.

Friday- No work due to rain. Rain day granted

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 31%

Time Remaining (%): 18%

Invoiced to Date: \$1,243,185.35

Weather days to date: 9

Original Contract Amount: \$5,347,467.37 *

Change Order Amount Approved:

Holiday days granted: 18

Actual Days: 272

Remaining: \$4,104,282.02

Days used with deduct: 245

Days to Substantial Completion: 300

Remaining to SC: 55

Days to Final Completion: 330

Remaining to FC: 85

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



87°E (T) 30°46.972'N, 85°10.787'W ±9ft ▲130ft



