

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/12/2023
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/22/2023 Final Completion: 9/21/2023

The report is for the week of: Monday, 7/3/2023 thru Sunday, 7/9/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Holiday day granted.
- Tuesday-** Holiday day granted.
- Wednesday-** No work. Contractor's option.
- Thursday-** Installed 71 LF PVC 8" gravity main from Sta. 233+85 to 234+56.
- Friday-** Installed 70 LF PVC 8" gravity main from Sta. 234+56 to 235+26.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	32%	Time Remaining (%):	14%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	9
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	20
Change Order Amount Approved:		Actual Days:	286
Remaining:	\$3,823,490.43	Days used with deduct:	257
Days to Substantial Completion:	300	Remaining to SC:	43
Days to Final Completion:	330	Remaining to FC:	73

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



