

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/30/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/22/2022 Final Completion: 7/22/2022

The report is for the week of: Monday, 5/22/2023 thru Sunday, 5/28/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 4" PVC sewer on lot at 5155 Menawa Trl. Installed a grinder station at 2801 Jackson Bluff Rd.

Tuesday- Graded area previously disturbed.

Wednesday- Installed a grinder station at 2771 Jackson Bluff Rd.

Thursday- Installed a grinder station at 5099 President Circle. Connected on lot and abandoned at 5155 Menawa Trl.

Friday- Graded area previously disturbed and placed sod.


Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	89%	Time Remaining (%):	-113%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	33
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	26
Change Order Amount Approved:	-\$70,779.80	Actual Days:	699
Remaining:	\$668,335.56	Days used with deduct:	640
Days to Substantial Completion:	300	Remaining to SC:	-340
Days to Final Completion:	330	Remaining to FC:	-310

Completed on lot connection: 32
 Completed septic tank abandonment: 32

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)



SW 240 W 270 NW 300 330 N 0 NE 30 E 60 90

279°W (T) ● 30.768101, -85.165866 ±3 m

NE 30 E 60 90

55°NE (T) ● 30.756146, -85.171262 ±3 m

S 180 SW 240

209°S (T) ● 30.767823, -85.165864 ±3 m

Indian Springs Phase 2a
175 May 2023, 07:43:16
5155 Menawa Trail

Indian Springs Phase 2a
25 May 2023, 10:42:56
8990 gradients.crf

Indian Springs Phase 2a
24 May 2023, 09:31:42
5155 Menawa Trail



S 180 SW 210

SW 240 W 270

NW 300 330

242°SW (T) ● 30.768163, -85.165848 ±3 m ▲ 17 m



344°NW (T) ● 30.766693, -85.173297 ±3 m ▲ 6 m

