## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 6/6/2023

For Project: Indian Springs Subdivision- Phase 2A Sewer

NWFWMD Const. Grant Agreement No. 16-045 AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021

Substantial Completion: 6/23/2022 Final Completion: 7/23/2022

The report is for the week of: Monday, 5/29/2023 thru Sunday, 6/4/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Holiday.

Tuesday- Installed 4" PVC sewer on lot at 5145 Menawa Trl.

Wednesday- Performed startup and connection at 2819 and 2809 Jackson Bluff.

Thursday- Graded area previously disturbed and placed sod. Performed startup and connection at 2805 Jackson Bluff.

Moved grinder station 2801 Jackson bluff.

Friday- Moved grinder station at 2801 Jackson bluff. Performed startup and connection at 2797 Jackson Bluff.

Abandoned septic tank at 5145 Menewa Trl.

Saturday- No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 89% Time Remaining (%): -115%

Invoiced to Date: \$2,383,387.69 Weather days to date: 33

Original Contract Amount: \$3,122,503.05

Change Order Amount Approved: -\$70,779.80 Holiday days granted: 27

Actual Days: 706

Alday-Howell

ENGINEERING, INC.

Remaining: \$668,335.56 Days used with deduct: 646

Days to Substantial Completion: 300 Remaining to SC: -346

Days to Final Completion: 330 Remaining to FC: -316

Completed on lot connection: 42

Completed septic tank abandonment: 37

Approved: Eric Worrell, PE, Project Administrator (850-526-2040)

