

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 6/23/2023

For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233

Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/24/2022

Final Completion: 7/24/2022

The report is for the week of: Monday, 6/12/2023 thru Sunday, 6/18/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Connected on lot services and abandoned septic tank at 5151 Menawa Trl and 2753 Seminole Drive.

**Tuesday-** Abandoned septic tank at 2750 Apalachee Trl. Laid sod at 5151 Menawa Trl. Rain stopped work. Rain day granted.

**Wednesday-** Laid sod at 5151 and 5149 Menawa Trl. Connected on lot services and abandoned septic tank at 2745 Seminole Drive.

**Thursday-** Connected on lot services at 2763 Seminole Rd.

**Friday-** Connected on lot services at 5103, 5111, and 5121 Menawa Trl.


**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	92%	Time Remaining (%):	-120%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	34
Original Contract Amount:	\$3,122,503.05		
Change Order Amount Approved:	-\$70,779.80	Holiday days granted:	27
		Actual Days:	720
Remaining:	\$668,335.56	Days used with deduct:	659
Days to Substantial Completion:	300	Remaining to SC:	-359
Days to Final Completion:	330	Remaining to FC:	-329

Completed on lot connection: 42  
Completed septic tank abandonment: 37

Approved:  Eric Worrell, PE, Project Administrator  
(850-526-2040)



