

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/30/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer
 NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Brett (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/25/2022 Final Completion: 7/25/2022

The report is for the week of: Monday, 6/19/2023 thru Sunday, 6/25/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to rain. Rain day granted.
- Tuesday-** Abandoned septic tank at 2744 Apalachee Trl. Laid sod at 2801 Jackson Bluff.
- Wednesday-** Abandoned septic tank at 2798 Apalachee Trl and 2764 Seminole Rd. Laid sod on Menawa Trl.
- Thursday-** Abandoned septic tank at 5121 Menawa Trl and 2759 Seminole Rd. Laid sod on Menawa Trl.
- Friday-** Connected on lot services at 5115 Menawa Trl and 2789 Jackson Bluff. Abandoned septic tank at 5111 Menawa Trl.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	93%	Time Remaining (%):	-122%
Invoiced to Date:	\$2,383,387.69	Weather days to date:	35
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	27
Change Order Amount Approved:	-\$70,779.80	Actual Days:	727
Remaining:	\$668,335.56	Days used with deduct:	665
Days to Substantial Completion:	300	Remaining to SC:	-365
Days to Final Completion:	330	Remaining to FC:	-335

Completed on lot connection: 62
 Completed septic tank abandoned: 53

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)

