

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/3/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer
 NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 6/28/2021



Inspector: Jake Edenfield (850) 718-7233

Award Date: 2/23/2021

Substantial Completion: 6/15/2022 Final Completion: 7/15/2022

The report is for the week of: Monday, 12/26/2022 thru Sunday, 1/1/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** No work due to holiday. Holiday day granted.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	78%	Time Remaining (%):	-67%
Invoiced to Date:	\$2,254,805.80	Weather days to date:	27
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	25
Change Order Amount Approved:	-\$70,779.80	Actual Days:	552
Remaining:	\$796,917.45	Days used with deduct:	500
Days to Substantial Completion:	300	Remaining to SC:	-200
Days to Final Completion:	330	Remaining to FC:	-170

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)