

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/19/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/24/2023

Final Completion: 9/23/2023

The report is for the week of: Monday, 7/10/2023

thru Sunday, 7/16/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** Installed 70 LF PVC 8" gravity main.

**Wednesday-** Installed 28 LF PVC 8" gravity main. Extended three lateral to the right of way.

**Thursday-** Installed 28 LF PVC 8" gravity main. Extended four lateral to the right of way.

**Friday-** No work due to rain. Rain day granted.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 33%

Time Remaining (%): 13%

Invoiced to Date: \$1,523,976.94

Weather days to date: 11

Original Contract Amount: \$5,347,467.37 \*

Change Order Amount Approved:

Holiday days granted: 20

Actual Days: 293

Remaining: \$3,823,490.43

Days used with deduct: 262

Days to Substantial Completion: 300

Remaining to SC: 38

Days to Final Completion: 330

Remaining to FC: 68

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)





