

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/2/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/24/2023

Final Completion: 9/23/2023

The report is for the week of: Monday, 7/24/2023

thru Sunday, 7/30/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 14 LF PVC 8" gravity main.

Tuesday- Installed 14 LF PVC 8" gravity main. Extended lateral to the right of way.

Wednesday- Performed passing pressure test on 8" gravity main from manhole 234 to manhole 238 and manhole 238 to manhole 241.

Thursday- Performed passing "go/no go" mandrel test on 8" gravity main from manhole 234 to manhole 238 and manhole 238 to manhole 241. Installed lift station valve vault.

Friday- Continued installing lift station valve vault.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 33%

Time Remaining (%): 8%

Invoiced to Date: \$1,523,976.94

Weather days to date: 11

Original Contract Amount: \$5,347,467.37 *

Change Order Amount Approved:

Holiday days granted: 20

Actual Days: 307

Remaining: \$3,823,490.43

Days used with deduct: 276

Days to Substantial Completion: 300

Remaining to SC: 24

Days to Final Completion: 330

Remaining to FC: 54

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)







