

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/9/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/24/2023

Final Completion: 9/23/2023

The report is for the week of: Monday, 7/31/2023 thru Sunday, 8/6/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed road base on Blue Springs Road.

**Tuesday-** Installed road base on Blue Springs Road.

**Wednesday-** Connected forcemain and installed air/vac valve on hwy 71.

**Thursday-** Dresed air around air/vac valve. Installed road base on Blue Springs Road.

**Friday-** Cleaned lay down yard and serviced equipment.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	6%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	11
Original Contract Amount:	\$5,347,467.37 *		
Change Order Amount Approved:		Holiday days granted:	20
		Actual Days:	314
Remaining:	\$3,823,490.43	Days used with deduct:	283
Days to Substantial Completion:	300	Remaining to SC:	17
Days to Final Completion:	330	Remaining to FC:	47

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)











