

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 8/15/2023  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/24/2023 Final Completion: 9/23/2023

The report is for the week of: Monday, 8/7/2023 thru Sunday, 8/13/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to equipment failure. Contractor performed equipment maintenance.

**Tuesday-** No work due to equipment failure. Contractor performed equipment maintenance.

**Wednesday-** Installed road base on Blue Springs Road.

**Thursday-** No work due to equipment failure. Contractor performed equipment maintenance.

**Friday-** No work due to equipment failure. Contractor performed equipment maintenance.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	3%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	11
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	20
Change Order Amount Approved:		Actual Days:	321
Remaining:	\$3,823,490.43	Days used with deduct:	290
Days to Substantial Completion:	300	Remaining to SC:	10
Days to Final Completion:	330	Remaining to FC:	40

\*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

West Elevation

BRG: 86°E (T) POS: 30.782882, -85.179974



Reconstructing Sediment barrier

Blue Springs Sewer  
10 Aug 2023, 13:30:23