

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 8/29/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/24/2023 Final Completion: 9/23/2023

The report is for the week of: Monday, 8/21/2023 thru Sunday, 8/27/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed road base on Blue Springs Rd.
- Tuesday-** Performed passing pressure test for 8" gravity main from manhole 230 through 234.
- Wednesday-** No work. Performed vehicle maintenance at laydown yard.
- Thursday-** Saw cut asphalt centerline preparing for paving.
- Friday-** Saw cut asphalt centerline preparing for paving.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	-1%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	11
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	20
Change Order Amount Approved:		Actual Days:	335
Remaining:	\$3,823,490.43	Days used with deduct:	304
Days to Substantial Completion:	300	Remaining to SC:	-4
Days to Final Completion:	330	Remaining to FC:	26

*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



West Elevation

BRG: 89°E (T) POS: 30.782478, -85.182258



South Elevation

BRG: 356°N (T) POS: 30.78289, -85.178879

