

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/5/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/28/2023 Final Completion: 9/27/2023

The report is for the week of: Monday, 8/28/2023 thru Sunday, 9/3/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Prepared base for pavement. Paved 1170 LF of BlueSprings Road.

Tuesday- No work due to Hurricane Idalia. Rain day given.

Wednesday- No work due to rain. Rain day given.

Thursday- No work due to rain. Rain day given.

Friday- No work due to rain. Rain day given.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	-2%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	15
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	20
Change Order Amount Approved:		Actual Days:	342
Remaining:	\$3,823,490.43	Days used with deduct:	307
Days to Substantial Completion:	300	Remaining to SC:	-7
Days to Final Completion:	330	Remaining to FC:	23

*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)