

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 9/12/2023  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/29/2023 Final Completion: 9/28/2023

The report is for the week of: Monday, 9/4/2023 thru Sunday, 9/10/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Holiday day granted.
- Tuesday-** Moved MOT. Installed 14 LF 8' gravity main on Blue Spring Rd.
- Wednesday-** Installed 14 LF 8' gravity main on Blue Spring Rd.
- Thursday-** Installed 14 LF 8' gravity main on Blue Spring Rd.
- Friday-** Cleaned construction site.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

|                                 |                  |                        |     |
|---------------------------------|------------------|------------------------|-----|
| Percent Project Complete:       | 33%              | Time Remaining (%):    | -4% |
| Invoiced to Date:               | \$1,523,976.94   | Weather days to date:  | 15  |
| Original Contract Amount:       | \$5,347,467.37 * | Holiday days granted:  | 21  |
| Change Order Amount Approved:   |                  | Actual Days:           | 349 |
| Remaining:                      | \$3,823,490.43   | Days used with deduct: | 313 |
| Days to Substantial Completion: | 300              | Remaining to SC:       | -13 |
| Days to Final Completion:       | 330              | Remaining to FC:       | 17  |

\*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)