

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/20/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/29/2023 Final Completion: 9/28/2023

The report is for the week of: Monday, 9/11/2023 thru Sunday, 9/17/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 28 LF 8' gravity main on Blue Spring Rd.

Tuesday- Realized 28 LF 8' gravity main on Blue Spring Rd would be removed due to laser malfunction. Closed trench.

Wednesday- Removed and Replaced 28 LF 8' gravity main on Blue Spring Rd due to laser malfunction. Installed 14 LF 8' gravity main on Blue Spring Rd.

Thursday- Installed 28 LF 8' gravity main on Blue Spring Rd. Installed air/avc valve on Hwy 71.

Friday- Installed 14 LF 8' gravity main on Blue Spring Rd.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	-7%
Invoiced to Date:	\$1,523,976.94	Weather days to date:	15
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	356
Remaining:	\$3,823,490.43	Days used with deduct:	320
Days to Substantial Completion:	300	Remaining to SC:	-20
Days to Final Completion:	330	Remaining to FC:	10

*Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



